EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of RO Plant at Kodigehalli in ward no. 08
2	Amount of Work Portion	1395048.86
3	Estimated Cost	15.00
4	Name of Contractor	Sri.Taranath K.R
5	Agreement No.	EE/BTP/BBMP/E-PMT/19/2018-19
6	No. and date under which work order issued	52/19-20, Dt:10.07.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	10.10.2019
9	Date of receipt of application in the sub division office	10.10.2019
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	50%
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Timenow applied for	30 days
15	Date of recommending time limit appled for	
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	—
19	Cost of work chrged establishment charged on the work after the expairy of original period	Yes
20	Whether notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Work place was not available initially later found out. Contractor has no delays.
22	Remarks of the EE with the daily rate of penalty proposed	EOT Approved as per AEE recomendation with 1% of Bill Amount Penality Rs 1400/-

Assistant Engineer
Ward No.08

Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು